

**From:** name  
**Sent:** 02 October 2024 11:14  
**To:** name  
**Subject:** RE: AVH Wall to be repaired in garden area

Hi name

Thank you for this.

Please find attached the quote we have been given to repair the wall.

**Regards**

**Managing Director**

**From:** name  
**Sent:** 02 October 2024 11:11  
**To:** name  
**Cc: Subject:** RE: AVH Wall to be repaired in garden area

Hi name

Thanks for calling me this morning about the wall.

A decision on whether the Parish Council is in a position to contribute towards the wall repair will have to be taken at the 6<sup>th</sup> November 2024 Council meeting because it is not an agenda item for tonight's Council meeting.

To enable us to consider your request could you please send the Clerk (copied in) a copy of the supplier's written quotation you've received for the work.

Many thanks

**Name – Chairman of Ashwell Parish Council**



# ENGLISH

## BUILDING & RESTORATION



Ashwell Village Hall  
Ashwell  
Baldock  
SG7 5PJ

### Quotation

-Full side section of the property has been pointed and painted in a non breathable material causing damage to the caulk and mortar. In turn causing damp issues internally.

-Full lime mortar repoint and caulk restoration to the full side of the property.

-Mortar preparation stage.

Rake out existing mortar to a minimum of twenty millimetres to allow the correct bond from new material to existing.

Once raked out the brickworks to be given a gentle wash making sure no dust particles are present in the beds and joints.

-Repointing Stage.

Brickworks to be repointed in a 3:5 natural hydraulic lime and sand aggregate mix matching as close as possible to the original colour and texture.

Mortar to be pushed in flush with a straight iron, compacted back with a wooden plinth and once semi dry brushed with horsehair, this technique is in keeping with the period of the property.

-Brick restoration stage.

Blown, Cracked and damaged bricks to be removed with an Arbotech all saw, this machine takes the bricks out as a whole and prevents any damage to the internal plastering. Once removed a reclaimed brick will be built in that matches the original.

-Scaffolding towers will be provided for full access to works.

-A 15-year guarantee will be given on all works on completion.

Total for all works [REDACTED]

Quotation reference number [REDACTED]

Kind Regards, [REDACTED]

English Building & Restoration

---